

AIR SYSTEMS TEST REPORT

PROJECT: TIM HORTONS - 8031 WILLIAMS RD
OUR FILE #: 1168
CUSTOMER: AIRMASTER MECHANICAL

DATE: DEC 2024
TESTED BY: JJ

SYSTEM	ERV-1
LOCATION	KITCHEN AREA
AREA SERVED	ENTIRE SPACE

	SPECIFIED	ACTUAL
MAKE	SWEGON	MITSUBISHI ELECTRIC
MODEL	R15-H SMART	LGH-F470RVX2-E
SUPPLY FAN CAPACITY	550 L/s	387 L/s 70%
SUPPLY OUTLET CAPACITY	552 L/s	387 L/s 70%
EXHAUST FAN CAPACITY	550 L/s	309 L/s 56%
EXHAUST OUTLET CAPACITY	424 L/s	309 L/s 73%

SUPPLY FAN R.P.M.	Not Listed	NA
EXHAUST FAN R.P.M.	Not Listed	NA

	SIZE	SUPPLY -	EXHAUST -	SUPPLY 0.37HP	EXHAUST 0.42HP
MOTOR	VOLTS / PHASE	115/1		115/1	
	SUPPLY AMPERAGE	FROM MOTOR NAMEPLATE	4.1	3.70	
	EXHAUST AMPERAGE	FROM MOTOR NAMEPLATE	4.1	4.00	
	SUPPLY R.P.M.	FROM MOTOR NAMEPLATE	Not Listed	NA	
	EXHAUST R.P.M.	FROM MOTOR NAMEPLATE	Not Listed	NA	

STATIC PRESSURE (Pa)	NA	SUPPLY	SSP: 45	DSP: 20	TSP: 65
		EXHAUST	SSP: 50	DSP: 27	TSP: 77

SUPPLY FAN DRIVE INFORMATION			
MOTOR SHEAVE	DIRECT DRIVE	POSITION:	-
FAN SHEAVE	-	CENTRES:	-
BELT QUANTITY / SIZE	-		

EXHAUST FAN DRIVE INFORMATION			
MOTOR SHEAVE	DIRECT DRIVE	POSITION:	-
FAN SHEAVE	-	CENTRES:	-
BELT QUANTITY / SIZE	-		

COMMENTS:
ERV Operating at HIGH Speed