

## PUMP TEST REPORT

PROJECT: School of  
OUR FILE #: 11-2398  
CUSTOMER: Smith Sheet Metal Works Ltd

DATE: Feb 2024  
TESTED BY: JJ/TK

|                   |                              |
|-------------------|------------------------------|
| PUMP NUMBER       | P-06-07A                     |
| LOCATION          | MECHANICAL PENTHOUSE         |
| SYSTEM SERVED     | SECONDARY CHILLED WATER PUMP |
| PUMP RUNNING MATE | P-06-07B                     |
| PUMP RUNNING MATE | P-06-07C                     |

|                 | SPECIFIED      | ACTUAL           |
|-----------------|----------------|------------------|
| MAKE            | BELL & GOSSETT | TACO             |
| MODEL           | e-80SC 5x5x11  | KS6011D-4P-PM    |
| IMPELLER SIZE   |                | 9.5"             |
| PUMP CAPACITY   | 34.700 L/s     | 140.250 L/s 404% |
| SYSTEM CAPACITY | 187.629 L/s    | 140.250 L/s 75%  |

|       |                        |                            |                          |
|-------|------------------------|----------------------------|--------------------------|
| MOTOR | MANUFACTURER           | -                          | WEG                      |
|       | SIZE                   | 20 HP                      | 25 HP                    |
|       | VOLTS / PHASE          | 575/3                      | 575/3                    |
|       | AMPERAGE               | FROM MOTOR NAMEPLATE 23.60 | As Below                 |
|       | R.P.M.                 | FROM MOTOR NAMEPLATE       | -                        |
|       | BHP SINGLE OPERATION   | FULL FLOW: 19.92           | BALANCED POSITION: 21.70 |
|       | BHP PARALLEL OPERATION | FULL FLOW: 19.92           | BALANCED POSITION: 19.84 |

| TEST DATA                        |                  |        |                          |         |
|----------------------------------|------------------|--------|--------------------------|---------|
| SINGLE OPERATION FULL FLOW       |                  |        |                          |         |
| PUMP OPERATING HEAD (KPA)        |                  | SP: 60 | DP: 218                  | TP: 158 |
| PUMP SHUT OFF HEAD (KPA)         |                  | SP: ** | DP: **                   | TP: -   |
| PUMP SPEED 60 Hz                 | MOTOR AMPS 19.00 |        | SPECIFIED HEAD (KPA) 254 |         |
| SINGLE OPERATION BALANCED FLOW   |                  |        |                          |         |
| PUMP OPERATING HEAD (KPA)        |                  | SP: 72 | DP: 167                  | TP: 95  |
| PUMP SHUT OFF HEAD (KPA)         |                  | SP: ** | DP: **                   | TP: -   |
| PUMP SPEED 60 Hz                 | MOTOR AMPS 20.70 |        | SPECIFIED HEAD (KPA) 254 |         |
| PARALLEL OPERATION FULL FLOW     |                  |        |                          |         |
| PUMP OPERATING HEAD (KPA)        |                  | SP: 48 | DP: 239                  | TP: 191 |
| PUMP SHUT OFF HEAD (KPA)         |                  | SP: ** | DP: **                   | TP: -   |
| PUMP SPEED 60 Hz                 | MOTOR AMPS 19.00 |        | SPECIFIED HEAD (KPA) 254 |         |
| PARALLEL OPERATION BALANCED FLOW |                  |        |                          |         |
| PUMP OPERATING HEAD (KPA)        |                  | SP: 24 | DP: 260                  | TP: 236 |
| PUMP SHUT OFF HEAD (KPA)         |                  | SP: ** | DP: **                   | TP: -   |
| PUMP SPEED 60 Hz                 | MOTOR AMPS 18.92 |        | SPECIFIED HEAD (KPA) 254 |         |

|                               |    |                                       |         |
|-------------------------------|----|---------------------------------------|---------|
| PUMP BALANCING VALVE POSITION | NA | SYSTEM DIFFERENTIAL PRESSURE SETPOINT | 268 kPa |
|-------------------------------|----|---------------------------------------|---------|

\*\* No CBV installed for measuring the flow accurately

Pumps operate in parallel